

Seal Coat Roads 2010

First Priority

NE QUADRANT-1ST			Actual	Status
Street Name		Blocks	Completed	
5th St N	A Ave E to C Ave E	2	2.2	Done
E Ave E	3rd St N to 4th St N	1		Need sewer work
J Ave E	7th St N to 12th St N	5	5	Done
7th St N	C Ave E to F Ave E	3	6.1	Done
Park Ave S	C Ave E to Highland Ave	1.5	1.5	Done
Park Ave N	South Park Ave to City Limits	7	7	Done
Maywood Dr	J Ave E to 1013 Maywood Dr	3	1	Done
N 12th St	E Ave E to F Ave E (On hold) F Ave E to J Ave E	3		
	TOTAL	25.5	22.8	

SE QUADRANT-2ND			Actual	Status
Street Name		Blocks	Completed	
5th St S	15th Ave E to Dead End	4	4	Done
7th Ave E	1416 7th Ave E to 9th Ave E	1	1	Done
9th St S	3rd Ave E to 4th Ave E + 1/2 blk	1.5		
2nd Ave E	7th St S to 11th St S	4		
	TOTAL	10.5	5	

NW QUADRANT-3RD			Actual	Status
Street Name		Blocks	Completed	
I Ave W	A St N to B St N	1		
D Ave W	L St N to 1202 D Ave W	1		
E St N	College Hill St to Trueblood Ave	2.5		
E St N	C Ave W to D Ave W	1		
E St N	G Ave W to College Ave	2.5		
B Ave W	J St N to L St N	2		
	TOTAL	10		

SW QUADRANT-4TH			Actual	Status
Street Name		Blocks	Completed	
O St S	11th Ave W to 1015 S O St	1		
	TOTAL	1		

		Blocks		
	TOTAL STREETS	47		